



Legislation Details (With Text)

**File #:** Res. 2018-019      **Version:** 1      **Name:**

**Type:** Resolution      **Status:** Agenda Ready

**File created:** 12/8/2017      **In control:** City Council

**On agenda:** 2/20/2018      **Final action:**

**Title:** Consider Resolution Accepting Public Improvements and Approving Final Payment for the 2013 Woodley Reconstruction Project (STR2013-A18).

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:** 1. 1 - Resolution - Accept Improvements and Approve Final Payment, 2. 2 - Final Pay Request, 3. 3 - Rice County Cost Share Agreement, 4. 4 - Final Funding Breakdown, 5. 5 - Certificate of Final Acceptance\_SIGNED

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

**City Council Meeting Date:** February 20, 2018

**To:** Mayor and City Council  
City Administrator

**From:** Sean Simonson, Engineering Manager  
Dave Bennett, Public Works Director/City Engineer

Consider Resolution Accepting Public Improvements and Approving Final Payment for the 2013 Woodley Reconstruction Project (STR2013-A18).

**Action Requested:**

The Northfield City Council approves the attached Resolution - Woodley Street Reconstruction Project Accepting Public Improvements and Approving Final Payment for the 2013 Woodley Street Reconstruction Project (STR2013-A18).

**Summary Report:**

The City Council is being asked to accept the public improvements for the Woodley Street Reconstruction Project, STR2013-A18, and approve final payment to Ryan Contracting Co. in the amount of \$35,608.57 (Attachment 2). The contract was awarded to Ryan Contracting Co. at the May 17, 2016 City Council Meeting in the amount of \$3,541,352.00. Through the course of the project, there were three supplemental agreements, and two work orders bringing the total contract amount to \$3,757,378.94.

These supplemental agreements were necessary to correct soil conditions encountered during construction, which required additional correction to create a suitable subgrade to construct the road. Quantity adjustments are typical with construction due to field conditions and differing site conditions that can affect the final cost of the project. These changes can result in either increased or decreased costs to the project. In general, these

changes to overall quantities are the result of field adjustments necessary to accommodate unknown or unforeseen conditions. Due to underruns on the original Contract, which is common in Construction projects of this size, the final construction costs were \$3,560,857.18. Once final payment is made, Staff can begin the project closeout process required for this Federal Delegated Contract Process (DCP) project.

**Alternative Options:**

This project is completed and the final acceptance and payment is required to close out the construction contract and complete the Federal DCP.

**Financial Impacts:**

The final construction costs for the project were \$3,560,857.18. A cost participation agreement was approved by the City of Northfield and Rice County to determine the funding splits (Attachment 3). The City of Northfield and Rice County have agreed on the final costs splits, which is included in Attachment 4.

The overall project budget was \$4,752,997.50 and the final project costs came in under at \$4,256,307.18. Although the final project costs were under the overall project budget, Administrative, Engineering and Legal costs were higher than estimated due to the expanded Public Engagement Process that was utilized up front and the administration necessary with Federal Funding.

**Tentative Timelines:**

Upon acceptance by the City Council, the final payment will be processed and sent to the Contractor. At that point, the two-year maintenance bond will begin if warranty work is required.