2026 Spring Street and Fremouw Avenue Railroad Crossing Improvements Project (STRT2026-A86) The following actions detail the proposed process track for local improvements.

Date ¹	Project Step	Purpose of Step	Council Action	Staff Action
April 15, 2025	Approve Professional Services Agreement	Approve Professional Services Agreement for Design and Construction Services	Motion	
Dec 17, 2025	Neighborhood Meeting	The intent of this meeting is to inform the neighborhood of the upcoming project and seek input on the improvements, which will be summarized for City Council.		Mail Notice Dec 5, 2025
Aug 2025 – Mar 2026	ROW / Easement acquisition			
Mar 3, 2026	Approve Plans and Order Advertisement for Bids	Final approval of plans for bidding	Resolution 2026-XXX	
Mar 11, 18, 25, 2026	Publish Ad for Bid in Northfield News	A step in the bidding process. The project will also be advertised on the MnDOT e-Advert website.		Send Ad to NNews Mar 6, 2026
April 2, 2026	Bid Opening – 2:00 P.M.	Final step in the bidding process. Bids are opened by staff and tabulated. From here staff will make a recommendation to the City Council for award.		
April 21, 2026	Accept Bids and Award Contract	This step follows the uniform municipal contracting law, 471.345, the City's purchase policy and allows for the project to move forward with beginning the actual construction process.	Resolution 2026-XXX	
May 2026	Property Owner Meetings	Individual meetings with property owners will be scheduled to go over the details of construction and document existing conditions.		
May – Aug, 2026	Construction	The City Engineer recommends to City Council when the final payment should be made to the Contractor. The City Council may accept the work by resolution; however, if the city fails to pay the amount due within 30 days of a monthly estimate, or 90 days after the final estimate, the city must pay interest on the past due amount as prescribed by law.		
Dec 2026	Accept Improvements and Authorize Final Payment		Resolution 2026-XXX	

1 - Dates in grey text indicate actions that have taken place. Dates in **bold** text indicate the next planned step. Dates in *italics* denote tentatively scheduled future actions.